

Project 18: "Installation of CS 1000 M and Callpilot":

tblSysListViewPrint.RepNumber = 10 AND tblSysListViewPrint.ListView = 34

Project Owner: Martin Sowerby **Contact:** - **Account** 6813 : PK Ltd

Created: 03/22/2007 **Estimated Completion:** **Priority:** **Status:** **Reference:**

Estimated (derived from non-voided QO):	Estimated Sell:	Approved Budget: \$0.00	Approved Hours: \$0.00
Actual (derived from posted invoices for QO and SO):	Actual Sell:	Budget Warning Threshold: \$0.00	Hours Warning Threshold: \$0.00

Phase No.	Order	Phase	Phase Statuses	Expected Start	Actual Start	Expected Completed	Actual Expected	Depends on Previous Phase	Rep
72	3	Pre Install customer	Completed	01/02/2007	01/02/2007	01/02/2007	01/02/2007	No	
78	4	Understanding the c	Completed	01/02/2007	01/02/2007	01/02/2007	01/02/2007	Yes	
79	6	Creating a project p	Completed	01/02/2007	01/03/2007	01/02/2007	01/03/2007	Yes	
80	11	Placing purchase or	Completed	01/03/2007	01/04/2007	01/03/2007	01/04/2007	Yes	
13	12	Arranging for a site	Completed	01/05/2007	01/08/2007	01/05/2007	01/08/2007	Yes	
81	14	Informing the custo	Completed	01/08/2007	01/09/2007	01/08/2007	01/09/2007	Yes	
82	18	Sending an email to	Completed	01/09/2007	01/10/2007	01/09/2007	01/10/2007	No	
83	19	Receive goods from	Completed	01/31/2007	02/05/2007	01/31/2007	02/05/2007	No	
86	20	Perform a consignm	Completed	02/01/2007	02/05/2007	02/01/2007	02/05/2007	Yes	
84	23	Receive all the relev	Completed	02/02/2007	02/06/2007	02/02/2007	02/06/2007	No	
87	24	Performing a remot	Completed	02/02/2007	02/06/2007	02/02/2007	02/06/2007	Yes	
88	25	Basic installation of	Completed	02/05/2007	02/07/2007	02/05/2007	02/07/2007	Yes	
89	26	Software installator	Completed	02/06/2007	02/08/2007	02/06/2007	02/08/2007	Yes	
90	27	Loading the existing	Completed	02/07/2007	02/09/2007	02/07/2007	02/09/2007	Yes	
91	28	Configuring CS 1000	Completed	02/08/2007	02/12/2007	02/08/2007	02/12/2007	Yes	
92	29	Basic installation of	Completed	02/09/2007	02/13/2007	02/09/2007	02/13/2007	Yes	
93	31	Software installator	Completed	02/12/2007	02/14/2007	02/12/2007	02/14/2007	Yes	
94	32	Configuration of Ca	Completed	02/13/2007	02/15/2007	02/13/2007	02/15/2007	Yes	
95	34	Integrating Callpilot	Completed	02/14/2007	02/16/2007	02/14/2007	02/16/2007	Yes	
101	36	Testing the working	Completed	02/15/2007	02/19/2007	02/15/2007	02/19/2007	Yes	
97	37	Packing all the mate	Completed	02/15/2007	02/19/2007	02/15/2007	02/19/2007	Yes	
98	38	Planning for an onsi	Completed	02/15/2007	02/19/2007	02/15/2007	02/19/2007	Yes	
99	39	On site installation.	In progress	02/16/2007		02/16/2007		Yes	
100	40	Sign off from the cu	In progress	02/16/2007		02/16/2007		Yes	

Project 18: "Installation of CS 1000 M and Callpilot":

tblSysListViewPrint.RepNumber = 10 AND tblSysListViewPrint.ListView = 34

SO No.	Description	Sys Serv.	Status	Type	Requested	Received	Opened	Closed
Tech Assigned	Priority	Inv. No.	Inv. Date	Contact Name	Contract No.	Time Used		
93506	Sales Equipment & Labor		New	Sales & Labour		01/02/2007		
Martin Sowerby	Sales	0			Andrew Clark07841929611			0:00
93618	Sales Equipment & Labor		New	Remote Fault		01/05/2007		
Martin Sowerby	Remote Fault	0			Andrew Clark07841929611			0:00

Project 18: "Installation of CS 1000 M and Callpilot":

tblSysListViewPrint.RepNumber = 10 AND tblSysListViewPrint.ListView = 34

